

NIGER MEAT PROCESSING FACILITY CONSTRUCTION UPDATE WEEK COMMENCING 5TH JAN

Work that has completed to date:

- All pads are dug in abattoir and cool store
- Strip footings in cool store are 90% complete and but have yet to start abattoir area
- My office is complete to a sufficient standard.
- Grouting in bathrooms is complete but a lesson in grouting is needed, passable maybe.
- Testing continues on the concrete

H&S / SECURITY UPDATE

- Apollo's contracted security company have completed their inspections of the site and all three villas and their report is expected early next week.
- The site specific Health and Safety plan is due to be complete and sent for Translation at the end of this week and put in place on site as soon as possible.

LOGISTICS UPDATE

- Two containers that arrived in Port Cotonou on 28 Dec are still in Port Cotonou awaiting clearance, it's believed the UK Christmas holiday period has affected progress.
- Agriculture Africa have employed and inducted a site logistic director who starts fulltime on Monday the 11th.

TRAVEL UPDATE

Mark Noome and David Slater are now both back on site. Patrick is due to return to Niger mid January and is due to stay until March. Contractors from Canterbury Civil and Building Services depart at the end of January, returning at the beginning of March.

